

**MEMORANDUM**

TO: Roxborough Water and Sanitation District  
Board of Directors

FROM: TST Infrastructure, LLC  
Bill Goetz

SUBJECT: Engineering Status Report

DATE: June 8, 2021

I. DEVELOPMENT PROJECTS

North Loop Water Relocation – Relocations of the North Loop Waterline to eliminate conflicts with new electrical boxes are in progress. Completion is expected on or about June 14, 2021.

II. WATER TREATMENT PLANT

The Backwash Pond Phase 1 project was approved at the May board meeting and Notice of Award has been issued. Execution of contracts is in progress and Notice to Proceed is expected the week of June 14, 2021.

III. ROCK WREN SEWER REPLACEMENT

Work at the site has commenced. The new manhole in Hawk's Nest Trail has been constructed and installation of the new sewer line began on June 7, 2021. Initial progress has been slow due to the depth of the excavation as well as rock encountered in the excavation.

IV. RAMPART WATER LINE REPLACEMENT

Potholing of existing utilities is complete and final design of the project is in progress. Approval of a staging area on RVMD property is expected to occur at the RVMD board meeting in June.

Memorandum  
June 8, 2021  
Page 2

V. RAMPART PUMP STATION RELOCATION

RWSD and TST met with Denver Water and Aurora on March 9 to review the project concepts and get input from all parties. Denver Water is reviewing the request for easement internally. (No Change)

VI. WTP HIGH ZONE PUMP FOR DWSD

Completion of design is expected the week of June 7, and receipt of contractor pricing is scheduled for mid-July. Completion of construction is scheduled for the end of April 2022.

VII. GIS

A training session for new GIS features was conducted on May 27 and several additional features and modifications were requested by the operations staff. Development of the requested modifications is in progress.