

MEMORANDUM

TO: Roxborough Water and Sanitation District
Board of Directors

FROM: TST Infrastructure, LLC
Bill Goetz

SUBJECT: Engineering Status Report

DATE: May 11, 2021

I. DEVELOPMENT PROJECTS

North Loop Water Relocation – Resolution of conflicts between the North Loop line and electrical utilities remains. Drawings and easements for additional relocations are in progress.

II. WATER TREATMENT PLANT

Bids for the Backwash Pond Phase 1 project for converting the old reclaim pond into an emergency holding pond have been received. The apparent low bidder for the base bid was Redline Pipeline, LLC. Review of bids and reference checks are under way. Results will be discussed at the board meeting.

III. LIFT STATION PUMP ADDITION

The project is complete and ready for final payment subject to completion of the advertisement period on May 20.

IV. ROCK WREN SEWER REPLACEMENT

Relocation of the gas line by Xcel Energy is expected to begin the week of May 10. Notice to proceed for the pipeline replacement has been issued and review of material submittals is in progress. Preliminary work at the site such as preparation of the parking and staging areas is expected to begin the week of May 17. Work on pipeline replacement is expected to begin on or about June 1.

Memorandum
May 11, 2021
Page 2

V. RAMPART WATER LINE REPLACEMENT

Design of the project is approximately 80% complete and finalization is dependent on completion of the final two potholes of existing utilities, which are scheduled for May 12.

VI. RAMPART PUMP STATION RELOCATION

RWSD and TST met with Denver Water and Aurora on March 9 to review the project concepts and get input from all parties. Denver Water is reviewing the request for easement internally. (No Change)

VII. WTP HIGH ZONE PUMP FOR DWSD

The IGA with DWSD has been executed and redesign of the project is in progress. Completion of design is scheduled for mid-June and receipt of contractor pricing is scheduled for mid-July. Completion of construction is scheduled for the end of April 2022.

VIII. GIS

A training session for new GIS features is scheduled for May 27.