

Water Plant

The water treatment plant has been running smoothly. In September, the plant was operational for all **30** days with an average plant production of 2.62 MGD and a max day of 2.82 MGD.

We continue to manage the built-up sludge in the reclaim basins, the west basin is nearing completion. Our current struggle is getting the full boxes picked up and dumped in a timely fashion, this is cutting our production in about half. We are using multiple resources currently to help combat that issue. Our goal is to complete the cleaning around the first week of November.

Kelley Trucking has completed the hauling of the contaminated soils in the bottom of the old backwash pond, next steps for this year is preliminary survey & design to convert the old backwash pond into an Emergency Overflow Basin.

September production was **62.3** million gallons of treated water, **17** million gallons of that was for Sterling Ranch.

Lift Stations

The lift stations are running smoothly. There has been little activity at the lift station with regards to the 4th pump addition project, however the old pump pad has been demoed and some electrical conduit has been installed.

September saw **20** million gallons of sewage pumped to Littleton-Englewood. Approximately **2.2** million was conveyed for Sterling Ranch.

Field

The field remains busy for September with over **529** locates with the majority in Sterling Ranch. A total of **210** were for Roxborough.

Design for the upsize of the north loop 12" transmission line in Rampart Range Road continues. We are working on final alignment, TST has met with Xcel Energy to talk about design requirements around their powerlines.

Design for the water and sewer line replacement continues the locate and survey on the sewer service lines is complete. Future meetings include additional meeting with the RP Foundation and ultimately meetings with the homeowners.